

NERSC-9 Facility Upgrade Overview & Status



NUG 2020



Benjamin Maxwell
Building Infrastructure Group
August 17, 2020

Shyh Wang Hall (Building 59)


- Occupied in 2015
- Four story 150,000 gross SF
 - 20,000 SF data center
 - Expandable to 30,000 SF
 - 60,000 SF offices
 - Balance of space is electrical & mechanical
- Design included means for modular expansion of power and cooling
- Extremely energy efficient
 - Ambient (“free”) cooling only for both air and water systems
 - Power Usage Effectiveness (PUE) <1.1




Building 59's Not-so Secret Weapon...



Building Section & Air Flow Diagram



Water Cooling System



Facility Upgrade: Overall Goal

What does the project scope look like through the eyes of an architect?

More **POWER!!!** (and cooling)

5 MW → 7.5 MW → 12.5 MW

“Threshold”
(Minimum)

“Target”

“Objective”
(Maximum
achievable)


And finish on time!



Generalized Project Scope


- 12.5 MW Power/Cooling Expansion:
 - 100% increase in B59 power (from 5 substations to 10)
 - 167% increase in compute power (from 3 substations up to 8)
- New Scope:
 - 5 electrical substations (10 total)
 - 3 cooling towers (7 total)
 - 3 heat exchangers (4 total)
 - 6 pumps (10 total)
 - 3 air handling units (7 total)
 - 29 electrical distribution panels
 - Enhanced backup power
 - Maintains energy efficiency

Scope - Plan Schematic





Proposed equipment sizes and locations are approximate, schematic, and not to scale. For illustrative purposes. Some of the above identified proposed new equipment are already approved in previous NEPA/CEQA decision; others are exclusive to the proposed NERSC-9 project.




Mechanical Scope






Project Constraints, Safety, and Challenges



Cranezilla!!!



Electrical Scope



Coming Together

